



REQUEST FOR START-UP SERVICE

Factory Authorized Start-Up is required and is included in the purchase price for this product. Your PVI representative will coordinate startup by a local factory-authorized service agency.

You must complete this form and submit it to your local PVI representative or contact Customer Service at 1-800-433-5654.

TWO-WEEK ADVANCE NOTICE REQUESTED.

Start-Up requested to occur on: _____

Job Name: _____

Job Street Address: _____

Job Contact Name: _____ Phone: _____

Model Number(s): _____

Serial Number(s): _____

Installers' Pre-Start Checklist

1. Multiple heater installation: Yes No;
2. Balanced piping: Yes No; Common manifold pipe size: _____
3. EMS connected to which heater terminals: _____ Wire ga. _____ Distance to EMS panel: _____ ft.
4. Describe EMS type and function: lead/lag burner staging outdoor reset setback

5. Power venting equipment installed in flue?: Yes No
 - Connects to which unit terminals: _____ Wire ga.: _____ Distance from heater: _____ ft.
6. Direct-ducted combustion air? Yes No Duct diameter: _____ inches;
 - Duct length: _____ feet Duct Material: _____
 - Does duct have elbows? Yes No; Qty / Type: _____
7. Mechanically operated combustion air louvers or Fixed openings Qty/Size: _____
 - Are mechanical louvers interlocked with unit? Yes No
 - Louver wiring connects to which unit terminals: _____ Wire ga.: _____ @ length: _____

Installers' Pre-Start Checklist (cont.)

PRIOR TO THE ARRIVAL OF YOUR STARTUP TECHNICIAN, WE WILL ENSURE THAT THE INSTALLATION IS COMPLETE, INCLUDING ALL ITEMS APPLICABLE TO OUR EQUIPMENT AS CHECKED BELOW:

- Potable water system with isolation valves, tank filled and vented.
- Electrical system is intact and wired for operation
- Fuel system (Gas or Oil pressure/supply checked to be within equipment specification)
- Flue gas vent and barometric damper installed
- Mechanical vent electrically interlocked to burner controls, tested and adjusted
- Make-up air for combustion
- Steam or Hot Water supply
- Condensate or hot water return
- All other auxiliary equipment necessary for operation installed and ready for operation
- Relief valves and tank drain plumbed to suitable floor drain

WE UNDERSTAND THAT THE START-UP SERVICE IS PART OF THE SALES CONTRACT, PROVIDED AT NO EXTRA CHARGE, AND IS REQUIRED TO REGISTER THE WARRANTY ON THE PRODUCT WITH THE FOLLOWING EXCEPTIONS:

1. If Start-Up is scheduled and upon arrival of your factory-authorized startup technician it is determined that the equipment is not ready for start-up due to incomplete or improper installation, an hourly service charge for the delay will be paid to the PVI Representative prior to the restart of this equipment.
2. The Start-Up service is necessary for the warranty of this equipment to become effective. The warranty will not start until a rescheduled startup is completed and approved by PVI.

Requested by: _____ Date: _____

Company Name: _____

Address: _____

Phone: _____ Fax: _____

Email: _____