



CENTURION® WATER HEATER START-UP FORM

Please complete **ONE (1) form for each UNIT** at the site and return to PVI for warranty validation within 30 days of start-up. After completion, e-mail this form to: **CUSTOMERCARE@PVICOM**.

Please ensure that the Edge Firmware is updated as the first step in the startup process

Completed By: _____ Date: _____

Location

Installation Name: _____ Technician: _____

Street Address: _____ Company: _____

City, State, Zip: _____ Phone #: _____

PM Sales Rep: _____ **UNIT SERIAL #:** _____

Units

Registered Unit is a CEN- 1600 2000 1600P 2000P

Quantity of Units at Job Site _____ _____ _____ _____

Combustion Calibration

NOTE: Consult Chapter 4 of CENTURION Installation, Operation & Maintenance Manual OMM-0153, for proper oxygen (O₂) settings at the 18% calibration point. Also, provide the data shown in the table below for valve positions of 30%, 40%, 50%, 60%, 70%, 80% and 100%, if possible.

Ambient combustion air temperature during calibration: _____ °F

Static Gas Pressure Upstream of SSOV: _____ in. W.C. @ 100%

Gas Pressure downstream of the SSOV at 100% fire rate: _____ inches W.C.

Valve Position	Oxygen (O ₂) (%)	Carbon Monoxide (CO) (ppm)	Nitrous Oxide (NO _x) (ppm)	Blower Drive Voltage (Vdc)	Flame Strength (µA)	Supply Gas Pressure (in. W.C.)	Manifold Gas Pressure (in. W.C.)
18%							
30%							
40%							
50%							
60%							
70%							
80%							
100%							

Temperature Calibration for Centurion Water Heater

Note: Consult Chapter 4 of OMM-0153 for temperature calibration procedure.

1. Water Heater setpoint? _____ °F
2. Minimum load adjustment control setting? _____
3. Maximum load adjustment control setting? _____
4. Lower aquastat setting? (Typically set 20°F above unit set point) _____ °F

Water Heater Management (WHM) Set-Up

1. Is RS485 (Modbus) wiring "Daisy-Chained" between units? Yes No
2. Are Sequencing Valves installed? Yes No
3. Are terminating resistors set to "ON" on the first and last units? Yes No
4. What is the Cascade Baud Rate? _____
5. What is the Water Management Setpoint? _____
6. What is the Next On Valve Pos? _____
7. What is the Next Off valve Pos? _____
8. What is the SSD address? _____
9. What is the SSD Temp Format? _____

Network Configuration

Name: _____ Gateway Model: ProtoNode (Serial)
Phone Number: _____ ProtoNode (Lon)
E-Mail Address: _____
JobName: _____ Edge Controller:

Input wiring termination to the Edge Controller or Gateway translation device (Check one)

- EIA-485 (2 wire)
- EIA-485 (4 wire)
- EIA-232

Building Automation System (BAS) protocol (Check one)

- BACnet:
 - IP:
 - MS/TP:
- Johnson Controls - N2:
- LonWorks:
- Modbus:
 - TCP:
 - RTU:

What Baud Rate. (Check One):

- 156,000
- 76,800
- 38,400
- 19,200
- 9,600
- Other _____

BAS Device Address #'s _____

N2 Device Node ID _____

OR:

BACnet Device Instance #'s _____

BACnet Network Number _____

BACnet IP Address _____

OR:

LonWorks Program ID _____

ADDITIONAL NOTES: